BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Upgradation/emergency repairs to the Crematorium at Medi Agrahara, Lakshmipura in Ward-No 11
2	Estimate cost / amount	5.00 Lakhs
3	Name Of Contractor	M/s SSG Electricals
4	Amount of Contractor	Rs.4,16,950/-
5	Agreement No.	EE/Ele/YZ/AGR/22/2020-21, Dt:20-06-2020
6	No. and date Under which the work order has been issued	EE/Ele/YZ/WO/22/2020-21, Dt:20-06-2020
7	Time limit originally fixed for completion	120 Days
8	Date of application by the contractor for granting extension	-
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	YES
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	
12	Work carried out during the first period of extension	
13	Work carried out during And extension	90%
14	Time now applied for	
15	Date of recommending time limit applied	72 Days
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	Nil

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	
21	Report by Asst. Executive engineer	In view of covid-19 pandamic Issue the has been delayed.
22	Recommendation of executive engieer	As Recommended by AEE(ELE) on the basis of govt orders & pandamic issue the EOT may be approved.

Asst. Engineer BBMP
BBMP Yelahanka Zone

Asst. Executive Engineer
BBMP Yelahanka Zone

Impose nominal penalty

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone